BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Drilling of New Borewell and Provding new pipe line in ward no:07 Byatarayanapura Kodigehalli Sub Division.
2	Amount of Work Portion	-
3	Estimate cost	35.00 Lakhs
4	Name Of Contractor	Sri U.Ramesh
5	Agreement No.	30/2020-21
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/30/2020-21 Date: 25.06.2020
7	Time limit originally fixed for completion	5 Months
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	54 Days.
15	Date of recommending time limit applied for	- 25/11/20 to 18/1/24
16	Wheather the original application of contractor is enclosed	-
17	Balance work remaining to be done	-

18	Probable time required for completion of remaining work	18/1/2021
19	Cost of work charged establishment charge on the work after the expiry of original period	—
20	Wheather the notice as per clause has been issued	—
21	Remarks of the AEE and the daily rate of penalty proposed	Due to corona, workers availability was less. Hence delay is noted. Penalty may be levied.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved As per AEE recommendation

Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division
Applicable penalty may be levied.

Executive Engineer
Byatarayanapura Division,

Chief Engineer
Yelahanka Zone